



Community Update

82 Avenue to Whitemud



CURRENT AS OF
FALL 2019

Visit transedlrt.ca for the latest updates

[@yegvalleyLRT](https://www.instagram.com/yegvalleyLRT)

83 Street

- » Work on the 76 Avenue intersection is ongoing. Traffic will be shifted north and south throughout construction.
- » The majority of new sidewalks and roads on both sides of 83 Street between 69A Avenue and 82 Avenue are completed.
- » Track work will begin at 69 Avenue and will continue north to 82 Avenue.
- » Landscaping on 83 Street is ongoing.

Davies Station

- » At Davies, only 10 spans remain to be erected.
- » Drainage work at Davies Station will begin next year once the elevated guideways are completed.
- » Track slab is in place.
- » Work has begun on the Davies Station roof and decking.

75 Street

- » Work progresses on the Mechanically Stabilized Earth (MSE) wall of the elevated guideway north of McIntyre Road that will carry LRVs from street level, along the elevated guideway, and into Davies Station.
- » Following drainage work and installation of vaults and duct banks, crews have begun constructing permanent northbound lanes and track bed on the east side of 75 Street north of Roper Road.
- » Construction of a retaining wall on the west side of 75 Street just north of Roper Road has begun.
- » All businesses maintain access off 75 Street however, some entrances may have temporary closures on a rotating basis.

Operations and Maintenance Facility (OMF)

- » Decorative paneling for the OMF has been installed.
- » Special track work from the OMF to 75 Street has been completed allowing for testing to begin later this year.

Whitemud Overpass

- » Concrete spans for the Whitemud LRT bridge were installed in February.
- » Concrete spans for the Whitemud pedestrian bridge are expected to be erected on the west side of the Whitemud Overpass in November.

Completed

- » Roadwork on 83 Street from 77 Avenue to 81 Avenue is complete.
- » Roadwork on 76 Avenue to 77 Avenue is underway and 81 Avenue to 82 Avenue is underway.
- » Rail has been installed from 69 Avenue up to Avonmore Stop at 73 Avenue.
- » Public sidewalks from 76 Avenue to 69 Avenue are complete.
- » An additional lane for northbound traffic between Roper Road and Wagner Road opened.
- » Track slab has been installed along 75 Street between Whitemud Drive and Roper Road.
- » Poles for the overhead catenary system (OCS) have also been installed in this section of the alignment.
- » All interior walls at the OMF have been completed.